

## BHS Construction Progress Report

April 16, 2010

### Tower Construction Update

#### *Exterior work*

- Final exterior site work activities continue;
- Sidewalk installation under loggia is underway;

#### *Level G*

- Ceiling and wall protection work continues;

#### *Level 1*

- Resinous flooring and tile work has been completed;
- Light fixture installation in mechanical/electrical space continues;

#### *Level 2*

- Glass work and stainless steel handrail installation on Grand Staircase will be starting shortly;
- Case work and wood panel installation continues;
- Floor tile installation in the main lobby area has started;

#### *Level 3*

- PACU flooring and casework installation completed;
- Peri Op door installation nearly complete;
- Installation of light fixtures and ceilings in Operating Rooms is nearly completed;

#### *Levels 5 & 6*

- Patient room case work installation (footwalls) continues;

#### *Level 7*

- Ceiling grid installation nearly complete;
- Fixture installation work continues;

### Cafeteria Renovations Update

- Phase 2 renovation work is ½ completed;
- Phase 2 still scheduled to be completed and opened by 4/26/2010;

### Access Drive Update

- Opening of Hospital Way is being scheduled for July 7;

### Hospital External Project Activities Update

- Renovation work on front Brady Street Entrance canopy is underway;

***Questions about the project can be sent to [towerinfo@butlerhealthsystem.org](mailto:towerinfo@butlerhealthsystem.org)***