



BHS Construction Progress Report

May 14, 2010

The Countdown to Opening is.....79 Days

New Technology

The medical equipment booms for the eight Operating Rooms and the Intensive Care Unit Rooms are being delivered today. The booms will virtually eliminate hoses or cords on the floor, and are integrated with a monitor system. In the Operating Rooms, the booms support the Storz OR Integration system, which is a data management system that allows surgeons to view a multitude of images and information on several flat screen panel monitors.

Another new piece of technology in the new tower will be the use of the new Stryker “smart beds”. These new beds monitor patient position and bed status with the iBed Awareness and Chaperone Bed Exit System. The bed also offers a 30-degree Head of Bed angle to reduce the risk of ventilator-associated pneumonia, provide one-hand operation of side rails, a center-mounted brake, and a one-touch in-bed scale to provide accurate weight with the patient and the bed in any position.

Tower Construction Update

Exterior work

- Work in the seating garden area (Brady Street side) continues;
- Concrete pours under Tower entry canopy continues;

Level 2

- Finish and wood panel installation wrapping up;
- All seats have been installed in the auditorium;
- Carpet and ceramic tile installation nearly completed;
- Casework installation nearly completed;

Levels 3 & 5

- Installation of OR booms will begin next week;
- Ceramic tile work is completed;
- Installation of carpeting continues;
- Installation of ICU booms will begin within the next week;

Levels 6 & 7

- Ceramic tile work continues;
- Focus is completion of casework installation;
- Installation of sheet vinyl flooring on Level 6 is wrapping up;

Interior Renovations Update

- Phase 3 work continues in the cafeteria
- Renovation work is underway in the Second Floor corridor in the North building outside of the ED, and in the South building corridor outside of the cafeteria
 - New flooring and wall finishes will be installed to match finishes in the new tower

Campus Exterior update

- Curbing and sidewalk replacement in the main parking lot (Brady Street) continues;

PROJECT TIMELINE, MAY-AUGUST

